REFERENCE LEGEND

G8 DETAIL IDENTIFICATION
A502 SHEET NUMBER

ABBREVIATIONS



DISTRICT 2 ALACHUA COUNTY

PAYNES PRAIRIE PRESERVE MODULAR OFFICE SITE MODIFICATIONS

PROJECT # 61336C

APPLICABLE CODES AND DESIGN DATA

CODE LIST

FLORIDA BUILDING CODE, BUILDING (FBC-B)		Edition
FLORIDA BUILDING CODE, MECHANICAL (FBC-M)		
FLORIDA BUILDING CODE, PLUMBING (FBC-P)	2023	Edition
FLORIDA BUILDING CODE, EXISTING BUILDING (FBC-EB)	2023	Edition
FLORIDA BUILDING CODE, RESIDENTIAL (FBC-R)	2023	Edition
· · · · · · · · · · · · · · · · · · ·	2023	Edition
	2023	Edition
FLORIDA FIRE PREVENTION CODE (FFPC)	2023	Edition
NATIONAL ELECTRICAL CODE NFPA-70	2023	Edition
FDOT STANDARD SPECIFICATIONS FOR ROAD & BRIDGE CONSTL	Latest	Edition
FDOT DESIGN STANDARDSL	Latest	Edition
FLORIDA ACCESSIBILITY CODE	2020	Edition

SCOPE OF PROJECT

CONSTRUCTION OF SITE IMPROVEMENTS TO SUPPORT A MODULAR OFFICE BUILDING AND A POLE BARN ADDITION. SITE IMPROVEMENTS INCLUDE A STORMWATER TREATMENT POND, SEPTIC TANK AND DRAINFIELD AND UTILITY CONNECTIONS.

100% CONSTRUCTION PLANS

INDEX OF DRAWINGS

INDEX OF DRAWINGS

1	COVER SHEET
\circ	OFNEDAL MOTEC

EXISTING CONDITIONS PLAN

GRADING PLAN UTILITY PLAN

CIRCULATION PLAN 12-13 DETAILS

LANDSCAPE PLAN

GENERAL NOTES OVERALL SITE LOCATION PLAN DEMOLITION PLAN EROSION CONTROL PLAN STORMWATER POLLUTION PREVENTION PLAN LAYOUT PLAN

DISTRICT 1

Project Location

PROJECT

LOCATION

VICINITY MAP

AND SEALED BY

DISTRICT

PLAN & PROFILE - STORM SEWER

THIS ITEM HAS BEEN DIGITALLY SIGNED

ON THE DATE ADJACENT TO THE SEAL

PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.

Construction Management

GPINET.COM

No. 63427

STATE OF

DISTRICT 2

DISTRICT 3

DISTRICT 5

850.297.2929

Greenman-Pedersen, Inc. 4300 Bayou Boulevard, Suite 12 Pensacola, Florida 32503



CN304 CONSULTANT CONTRACT No.

INITIAL ISSUE DATE



GENERAL NOTES:

- 1. THE CONTRACTOR SHALL LOCATE AND VERIFY ALL EXISTING PRIVATE AND PUBLIC UTILITIES, (OVERHEAD AND UNDERGROUND), PRIOR TO COMMENCING CONSTRUCTION ACTIVITIES. THE CONTRACTOR SHALL COORDINATE THE RELOCATION OF ANY UTILITIES REQUIRED TO BE RELOCATED TO CONSTRUCT THE PROPOSED IMPROVEMENTS. CONTRACTOR SHALL CALL SUNSHINE @ 1-800-432-4770, 48 HOURS PRIOR TO DIGGING & OBTAIN DIG TICKET.
- 2. MINIMUM COMPACTION SHALL BE 95% MODIFIED PROCTOR FOR FILL SECTIONS. SOIL UNDER ALL STRUCTURES AND PAVED AREAS (FILL AND CUT AREAS) SHALL BE COMPACTED TO 98% MODIFIED PROCTOR (MIN. 18" DEPTH). BORROW MATERIAL, IF REQUIRED, IS TO BE PROVIDED BY THE CONTRACTOR AND HAVE A MINIMUM LBR VALUE OF 40. TOPSOIL IS TO BE STRIPPED AND STOCKPILED. FOLLOWING FINAL GRADING, THE STOCKPILED TOPSOIL SHALL BE SPREAD OVER DISTURBED AREAS AS NEEDED.
- 3. ALL SOIL, ASPHALT, AND BASE IN-PLACE TESTING SHALL BE PERFORMED BY A FLORIDA DEPARTMENT OF TRANSPORTATION (F.D.O.T.) CERTIFIED TESTING LABORATORY, AT THE CONTRACTOR'S EXPENSE. TESTING OF DENSITIES FOR FILL MATERIAL, SUBGRADE MATERIAL, BASE MATERIAL, ASPHALT, AND OTHER AREAS THAT REQUIRE A MINIMUM PERCENT COMPACTION SHALL BE TESTED AT THE RATE SPECIFIED BY THE APPLICABLE SPECIFICATION. IF NO RATE IS SPECIFIED, THE FREQUENCY SHALL BE ONCE PER 6" LIFT PER 300 SQUARE YARDS.
- 4. WHERE REFERENCE IS MADE TO A STANDARD PLANS INDEX OR DETAIL, THE F.D.O.T. STANDARD PLANS, LATEST EDITION, SHALL BE UTILIZED AS IF A PART OF THESE PLANS.
- 5. UNLESS OTHERWISE INDICATED OR DETAILED ON THE PLANS OR IN THE SPECIFICATIONS, THE F.D.O.T. STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION, LATEST EDITION, WITH ALACHUA COUNTY'S SUPPLEMENTAL SPECIFICATION REQUIREMENTS, SHALL BE THE GOVERNING SPECIFICATIONS FOR MATERIALS AND CONSTRUCTION FOR THE SITE WORK.
- 6. THE CONTRACTOR SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL REGULATIONS. THE CONTRACTOR SHALL ALSO MAINTAIN EROSION CONTROL DEVICES DURING CONSTRUCTION TO PREVENT SEDIMENT FROM LEAVING THE SITE THE EROSION CONTROL DEVICES SHOWN ON THE PLANS ARE THE MINIMUM REQUIRED AND SHALL BE MAINTAINED IN ACCORDANCE WITH ALL APPLICABLE REGULATIONS. ADDITIONAL EROSION CONTROL MEASURES MAY BE REQUIRED BY THE ENVIRONMENTAL INSPECTOR TO CONTROL SEDIMENTS AND SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR. ANY ADDITIONAL INFORMATION NEEDED BY THE CONTRACTOR CAN BE OBTAINED FROM THE ENGINEER OF RECORD OR STORMWATER CONTROL OFFICER. ALL STORMWATER RUNOFF SHALL BE CONTROLLED DURING THE COURSE OF CONSTRUCTION IN SUCH A MANNER AS TO PREVENT DAMAGE OR DETRIMENTAL HARM TO ADJACENT
- 7. ALL DISTURBED AREAS SHALL BE SODDED, UNLESS OTHERWISE NOTED. ALL SLOPES 4:1 AND GREATER SHALL BE SODDED IMMEDIATELY AFTER CONSTRUCTION. ALL DISTURBED AREAS LEFT IDLE FOR MORE THAN 7 DAYS SHALL BE STABILIZED WITH SEED AND MULCH. INSTALLED SOD IS TO CONTAIN NO NETTING OR MESH.
- 8. ALL FILL SLOPES STEEPER THAN 3:1 AND CUT SLOPES STEEPER THAN 2:1 SHALL REQUIRE POST-CONSTRUCTION CERTIFICATION BY A QUALIFIED PROFESSIONAL ENGINEER.
- 9. ALL STORMWATER PIPE JOINTS SHALL BE WRAPPED WITH FILTER FABRIC IN ACCORDANCE WITH INDEX 430-001. ALL STORM DRAIN PIPING SHALL BE VIDEO INSPECTED IN ACCORDANCE WITH FDOT SPECIFICATIONS.
- 10. ADDITIONAL SEDIMENT AND EROSION CONTROL MEASURES MAY BE REQUIRED BY THE COUNTY ENVIRONMENTAL INSPECTOR, AND SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR.
- 11. AS-BUILT DRAWINGS OF THE FOLLOWING SYSTEMS SHALL BE PROVIDED TO THE ENGINEER OF RECORD IN AUTOCAD 2020 FORMAT, OR EARLIER:
- GRADING, UTILITY, SEPTIC, AND DRAINAGE SYSTEMS 12. THE CONTRACTOR SHALL NOT SUBSTITUTE ANY ARTICLE, DEVICE, PRODUCT, MATERIAL, OR FIXTURE OR ANY FORM OR TYPE OF CONSTRUCTION FOR THAT WHICH IS INTENDED IN THE APPROVED PLANS, WITHOUT THE EXPRESS
- 13. THE CONTRACTOR SHALL ENSURE THAT A FOREMAN OR SUPERVISOR WHO HAS BEEN CERTIFIED UNDER FLORIDA STORMWATER, EROSION AND SEDIMENTATION CONTROL INSPECTOR TRAINING PROGRAM IS AVAILABLE IN PERSON OR BY PHONE AT ALL TIMES DURING CONSTRUCTION ACTIVITIES.
- 14. NO FILLING, EXCAVATION, ALTERATION, OR CONSTRUCTION ACTIVITY SHALL BE PERMITTED IN THE WETLAND BUFFER; EXEMPT ACTIVITIES AUTHORIZED BY THE ALACHUA COUNTY ENVIRONMENTAL PROTECTION DEPARTMENT.

BENCH MARKS & UTILITIES:

WRITTEN APPROVAL OF THE ENGINEER OF RECORD.

- 1. ELEVATIONS ON THE PLANS HAVE BEEN ESTABLISHED LOCALLY. CONTRACTOR TO LOCATE ALL BENCHMARKS PRIOR TO CONSTRUCTION, AND PROTECT THROUGHOUT THE COURSE OF CONSTRUCTION. BENCHMARKS ARE TO BE RELOCATED BY A LICENSED SURVEYOR AS NEEDED.
- 2. THE LOCATION OF THE UTILITIES SHOWN IN THE PLANS ARE BASED ON LIMITED INVESTIGATION TECHNIQUES AND SHOULD BE CONSIDERED APPROXIMATE ONLY. THE VERIFIED LOCATIONS/ELEVATIONS APPLY ONLY TO THE POINTS SHOWN. INTERPOLATIONS BETWEEN THESE POINTS HAVE NOT BEEN VERIFIED.

SUPPLEMENTAL GENERAL NOTES:

- 1. THE CONTRACTOR SHALL HAVE ALL REQUIRED PERMITS IN—HAND PRIOR TO BEGINNING CONSTRUCTION, AND SHALL PERFORM ALL WORK IN ACCORDANCE WITH THE REQUIREMENTS OF THE PERMITS OBTAINED BY THE CITY, COUNTY, AND/OR STATE, AS WELL AS THOSE PERMITS OBTAINED BY THE CONTRACTOR.
- 2. AT LEAST THREE CALENDAR DAYS PRIOR TO THE PRECONSTRUCTION CONFERENCE; THE CONTRACTOR SHALL SUBMIT TO THE ENGINEER FOR APPROVAL A TENTATIVE BASE CONSTRUCTION SCHEDULE, PRECONSTRUCTION SURVEY, AND SEDIMENT AND EROSION CONTROL PLAN. NO WORK SHALL BEGIN PRIOR TO APPROVAL OF THE CONSTRUCTION SCHEDULE, PRECONSTRUCTION SURVEY, AND SEDIMENT AND EROSION CONTROL PLAN.
- 3. THE CONSTRUCTION SCHEDULE SHALL DESCRIBE IN DETAIL HOW THE CONSTRUCTION IS TO BE PHASED, ESTABLISH START AND FINISH DATES FOR ALL SIGNIFICANT CONSTRUCTION ACTIVITIES, AND IDENTIFY ALL CONTROLLING ITEMS OF WORK. THE SCHEDULE IS TO BE APPROVED BY THE ENGINEER, AND SHALL BE UPDATED ON A MONTHLY BASIS TO REFLECT ACTUAL WORK PROGRESS. THE UPDATED SCHEDULE SHALL BE SUBMITTED TO THE ENGINEER NO LATER THAN THREE DAYS PRIOR TO EACH SCHEDULED MONTHLY PROGRESS MEETING. PAYMENT FOR PREPARING, UPDATING AND SUBMITTING THE SCHEDULE SHALL BE INCLUDED IN THE PAY ITEM FOR MOBILIZATION.
- 4. THE PRECONSTRUCTION SURVEY SHALL VERIFY THE CONTROL POINTS AND BENCH MARK ELEVATIONS PROVIDED BY THE ENGINEER AND SHALL ALSO ESTABLISH THE LOCATION AND DESCRIPTION OF ALL ADDITIONAL REFERENCE POINTS AND THE LOCATIONS, DESCRIPTIONS, AND ELEVATIONS OF ALL ADDITIONAL BENCHMARKS TO BE USED IN CONSTRUCTING THE PROJECT. THE SURVEY SHALL BE SIGNED AND SEALED BY A PROFESSIONAL SURVEYOR AND MAPPER REGISTERED IN THE STATE OF FLORIDA. SIGNIFICANT INCONSISTENCIES BETWEEN THE FIELD NOTES AND THE CONTROL POINTS AND BENCH MARK ELEVATIONS PROVIDED BY THE ENGINEER SHALL IMMEDIATELY BE BROUGHT TO THE ATTENTION OF THE ENGINEER FOR RESOLUTION PRIOR TO ISSUANCE OF THE NOTICE TO PROCEED. PAYMENT SHALL BE INCLUDED IN THE PAY ITEM FOR MOBILIZATION.
- 5. THE CONTRACTOR IS RESPONSIBLE FOR PRESERVING ALL PROPERTY CORNERS AND MONUMENTS SHOWN ON THE DRAWINGS OR FOUND DURING CONSTRUCTION. IF A PROPERTY CORNER OR MONUMENT IS DESTROYED OR DISTURBED, THE CONTRACTOR WILL HAVE IT REPLACED AND CERTIFIED BY A PROFESSIONAL SURVEYOR AND MAPPER REGISTERED IN THE STATE OF FLORIDA. ALL COSTS FOR PRESERVING, REPLACING AND CERTIFYING PROPERTY CORNERS AND MONUMENTS WILL BE INCLUDED IN THE PAY ITEM FOR MOBILIZATION.
- 6. LIMITS OF CONSTRUCTION ARE DEFINED IN THE PLANS.
- 7. ALL FENCES IN CONFLICT WITH CONSTRUCTION SHALL BE REMOVED AND REPLACED IN THEIR ORIGINAL LOCATIONS OR IN OTHER LOCATIONS AS DIRECTED BY THE ENGINEER. THE CONTRACTOR MAY, AT THEIR OPTION, USE NEW FENCING MATERIAL OF THE SAME TYPE THAT WAS REMOVED OR REUSE THE FENCING MATERIAL THAT WAS REMOVED IF IT IS UNDAMAGED BY CONSTRUCTION ACTIVITIES. ALL FENCES DAMAGED BY CONSTRUCTION ACTIVITIES ARE TO BE REPLACED WITH NEW FENCING MATERIAL OF THE SAME TYPE THAT WAS REMOVED.

- 8. THE CONTRACTOR SHALL EXERCISE DUE CARE IN THE REMOVAL OF EXISTING FENCES TO MAINTAIN SECURITY AT THE AFFECTED PROPERTIES AND TO ENSURE THE SAFETY OF PETS, ANIMALS AND CHILDREN. IF IN THE OPINION OF THE ENGINEER, REMOVAL OF A FENCE WILL RESULT IN AN UNACCEPTABLE REDUCTION IN SECURITY OR SAFETY, THE CONTRACTOR SHALL INSTALL A TEMPORARY FENCE AS DIRECTED BY THE ENGINEER PRIOR TO REMOVAL OF THE EXISTING FENCE. THE TEMPORARY FENCE SHALL REMAIN IN PLACE UNTIL THE PERMANENT FENCE IS INSTALLED.
- 9. THE CONTRACTOR IS RESPONSIBLE FOR THE PROTECTION OF ALL TREES AND LANDSCAPING WITHIN THE PROJECT LIMITS, AS WELL AS TREES ON ADJACENT PROPERTIES, AND WILL BE SOLELY LIABLE FOR SAID DAMAGE. ALL TREES WITHIN THE LIMITS OF CONSTRUCTION THAT ARE NOT IDENTIFIED ON THE PLANS TO BE REMOVED SHALL BE PROTECTED TO THE MAXIMUM EXTENT PRACTICABLE. ANY TREE-RELATED PENALTIES IMPOSED BY THE JUSRISDICTIONAL AGENCY OR PROPERTY OWNER FOR THE TREES THAT ARE SHOWN TO BE PROTECTED OR OUTSIDE THE PROJECT LIMITS, SHALL BE PAID BY THE CONTRACTOR.
- 10. THE CONTRACTOR SHALL NOT DISTURB GRASSING OR LANDSCAPING OUTSIDE CONSTRUCTION WORK ZONES. THE CONTRACTOR SHALL BE SOLELY LIABLE FOR DAMAGE TO VEGETATION OUTSIDE CONSTRUCTION WORK ZONES AND SHALL RESTORE AT NO COST TO THE CITY ANY AREAS THAT ARE DAMAGED INCLUDING AREAS WITHIN THE LIMITS OF CONSTRUCTION OR ON ADJACENT PROPERTIES USING, TO THE EXTENT PRACTICABLE, THE SAME TYPES AND SIZES OF PLANT MATERIAL THAT EXISTED PRIOR TO CONSTRUCTION.
- 11. PROPERTIES ADJACENT TO WORK ZONES SHALL BE GRADED TO DRAIN WITHIN THE LIMITS OF CONSTRUCTION.
- 12. ALL DISTURBED AREAS WITHIN CONSTRUCTION WORK ZONES ARE TO BE GRASSED EXCEPT FOR AREAS THAT ARE LANDSCAPED, PAVED, GRAVEL, OR BELOW NORMAL WATER LEVEL. EXISTING GRASSED AREAS SHALL BE REPLANTED WITH SOD OF THE SAME GRASS TYPE AS EXISTING, UNLESS OTHERWISE SHOWN ON THE PLANS OR DIRECTED BY THE ENGINEER. CENTIPEDE SOD WILL BE USED FOR DISTURBED AREAS NOT CURRENTLY GRASSED. REINFORCEMENT MAT SHALL BE INSTALLED BENEATH SOD PLACED ON SLOPES OF 2H:1V OR STEEPER, AND THE SOD SHALL BE STAPLED. COSTS FOR REINFORCEMENT MAT, STAPLING, FERTILIZING, AND WATERING SHALL BE INCLUDED IN THE UNIT PRICE OF THE PAY ITEM FOR PERFORMANCE TURF.
- 13. PRIOR TO REQUESTING A FINAL INSPECTION, THE CONTRACTOR SHALL PREPARE AND SUBMIT TO THE ENGINEER FOUR COMPLETE SETS OF CERTIFIED AS-BUILT RECORD DRAWINGS AND TWO COPIES OF THE DIGITAL FILES.
- 14. CONTRACTOR SHALL ENSURE THAT ALL STATIONARY AND MECHANIZED EQUIPMENT THAT ENTERS THE PARK IS CLEAN AND DOES NOT CONTAIN ANY SOIL, PLANT, OR ANIMAL REMAINS. THIS WILL HELP PREVENT EXOTIC OR INVASIVE SPECIES FROM ENTERING THE PARK. THE PARK MANAGER (OR HIS/HER DESIGNEE) SHALL BE RESPONSIBLE FOR INSPECTING ALL EQUIPMENT PRIOR TO ENTERING THE PARK AND DENY ACCESS FOR EQUIPMENT THAT HAS NOT BEEN SUFFICIENTLY CLEANED. FOR EXAMPLES OF DECONTAMINATION GUIDELINES VISIT: HTTPS: //WWW.FLORIDAINVASIVES.ORG/RESOURCES.CFM

SUPPLEMENTAL GENERAL NOTES — STORMWATER CONSTRUCTION

- 1. ALL NEW OR REPLACEMENT STORM DRAINS OR CULVERTS SHALL BE RCP. WHEN THE PLANS DESIGNATE A TYPE OF PIPE, THE CONTRACTOR MAY USE ONLY THE TYPE DESIGNATED. THE CONTRACTOR SHALL NOT USE A TYPE OF PIPE NOT DESIGNATED ON THE DRAWINGS WITHOUT WRITTEN APPROVAL FROM THE ENGINEER. ALL PIPES SHALL BE CUT FLUSH WITH INSIDE OF DRAINAGE STRUCTURE.
- 2. ALL REINFORCED CONCRETE PIPE SHALL BE INSTALLED USING SELECT BEDDING MATERIAL TO PROVIDE A FOUR-INCH MINIMUM DEPTH FOUNDATION BENEATH THE BARREL OF THE PIPE AND FOR BACKFILL UP TO THE SPRINGLINE (CENTER) OF THE PIPE.
- 3. ALL JOINTS OF PIPES, CULVERTS, AND STORM SEWERS SHALL HAVE A FILTER FABRIC JACKET AS DETAILED ON STANDARD PLANS INDEX NO. 430-001, UNLESS NOTED OTHERWISE ON THE DRAWINGS OR DIRECTED BY THE
- 4. ALL PIPE CULVERTS SHALL BE VIDEO INSPECTED IN ACCORDANCE WITH SECTION 430-4.8.1 OF THE STANDARD SPECIFICATIONS UNLESS OTHERWISE DIRECTED BY THE ENGINEER.
- 5. CONTRACTOR IS TO FIELD LOCATE, AND VERIFY DEPTH AND MATERIAL OF ALL UTILITIES IN THE CONSTRUCTION AREA AND NOTIFY THE ENGINEER OF ANY SUBSTANTIAL DEVIATIONS PRIOR TO BEGINNING CONSTRUCTION. WHERE A UTILITY IS IN CONFLICT WITH THE INSTALLATION OF A NEW STORM DRAIN, THE UTILITY SHALL BE ADJUSTED OR RELOCATED TO ELIMINATE THE CONFLICT. IF THE CONFLICT CANNOT BE REASONABLY AVOIDED. A CONFLICT STRUCTURE WITH ACCESS SHALL BE CONSTRUCTED IN ACCORDANCE WITH STANDARD PLANS INDEX NO. 125-001 WITH THE EXCEPTION THAT FOR UTILITY CONFLICT CONDITION II (PRESSURE OR FLUID CARRIER INSTALLATIONS), A CARRIER PIPE IS NOT REQUIRED IF DUCTILE IRON PIPE IS USED FOR THE UTILITY AND NO PIPE JOINTS ARE LOCATED WITHIN THE CONFLICT STRUCTURE. NO UTILITY SHALL BE INSTALLED THROUGH ANY PORTION OF A STORM DRAIN PIPE WITHOUT A CONFLICT STRUCTURE.
- 6. ALL DOWN SPOUTS SHALL BE DIRECTED TOWARDS THE CONVEYANCE SWALE OR THE POND.

SUPPLEMENTAL GENERAL NOTES — SEDIMENT AND EROSION CONTROL:

- 1. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR THE PREVENTION, CONTROL, AND ABATEMENT OF EROSION, WATER POLLUTION, AND THE TRANSPORTATION OF ERODED MATERIALS OFF SITE.
- 2. THE CONTRACTOR SHALL PREPARE A SEDIMENT AND EROSION CONTROL PLAN TO ACCOMPANY THE STORMWATER POLLUTION PREVENTION PLAN AND THE SEDIMENT AND EROSION CONTROL PLAN INCLUDED IN THESE PLANS. THE SEDIMENT AND EROSION CONTROL PLAN SHALL BE PREPARED IN ACCORDANCE WITH THE "FLORIDA EROSION AND SEDIMENT CONTROL MANUAL" AND SHALL BE SPECIFIC TO THE MEANS, METHODS, AND SEQUENCE OF CONSTRUCTION TO BE EMPLOYED BY THE CONTRACTOR AND SHALL IDENTIFY THE TYPES AND LOCATIONS OF CONTROLS THAT ARE TO BE IMPLEMENTED DURING EACH PHASE OF CONSTRUCTION AS SHOWN ON THE APPROVED CONSTRUCTION SCHEDULE TO MINIMIZE EROSION, PREVENT THE TRANSFER OF ERODED MATERIALS ONTO ANY OFF SITE PARCEL OR INTO ANY RECEIVING WATER, AND PREVENT VIOLATING STATE AND/OR FEDERAL PERMIT REQUIREMENTS. PAYMENT FOR PREPARING AND SUBMITTING THE SEDIMENT AND EROSION CONTROL PLAN AND FOR ANY MODIFICATIONS TO THE SEDIMENT AND EROSION CONTROL PLAN DURING CONSTRUCTION WILL BE INCLUDED IN THE PAY ITEM FOR MOBILIZATION. THE SEDIMENT AND EROSION CONTROL PLAN SHALL DESCRIBE BUT NOT BE LIMITED TO THE FOLLOWING ITEMS FOR EACH PHASE OF CONSTRUCTION OPERATIONS OR ACTIVITIES:
- A. TYPES AND LOCATIONS OF ALL EROSION CONTROL DEVICES
- B. ESTIMATED TIME EROSION CONTROL DEVICES WILL BE IN OPERATION
- C. SCHEDULES FOR MONITORING AND MAINTENANCE OF EROSION CONTROL DEVICES
- D. METHODS OF MAINTAINING EROSION CONTROL DEVICES METHODS FOR CONTAINMENT OR REMOVAL OF POLLUTANTS OR HAZARDOUS WASTES
- F. NAME AND PHONE NUMBERS OF PERSON RESPONSIBLE FOR MONITORING AND MAINTAINING EROSION CONTROL DEVICES
- 3. NO CONSTRUCTION ACTIVITIES SHALL BEGIN UNTIL THE SEDIMENT AND EROSION CONTROL PLAN HAS RECEIVED
- WRITTEN APPROVAL FROM THE ENGINEER.
- 4. THE CONTRACTOR SHALL UPDATE THE SEDIMENT AND EROSION CONTROL PLAN AND/OR THE DEWATERING PLAN WHENEVER THERE IS A CHANGE IN CONSTRUCTION SEQUENCE OR ACTIVITIES THAT HAS A SIGNIFICANT EFFECT ON THE POTENTIAL FOR THE DISCHARGE OF POLLUTANTS OFF SITE OR INTO ANY RECEIVING WATER AND SHALL SUBMIT THE UPDATED PLAN FOR REVIEW AND APPROVAL BY THE ENGINEER.
- 5. EROSION AND SEDIMENT CONTROLS SHALL BE PLACED PRIOR TO OR AS THE FIRST STEP IN CONSTRUCTION AND SHALL BE IN PLACE BEFORE DISTURBING SOIL UPSTREAM OF THE CONTROL.
- 6. FIELD CONDITIONS MAY REQUIRE THE USE OF ADDITIONAL TYPES AND QUANTITIES OF SEDIMENT AND EROSION CONTROL DEVICES DURING CONSTRUCTION AS DETERMINED BY THE CONTRACTOR AND APPROVED BY THE ENGINEER.

- 7. THE CONTRACTOR SHALL INSPECT ALL SEDIMENT AND EROSION CONTROL DEVICES PRIOR TO SUSPENSION OF WORK ACTIVITIES EACH DAY, IMMEDIATELY AFTER EACH RAINFALL, AND AT LEAST DAILY DURING PROLONGED RAINFALL TO ENSURE THAT THE DEVICES ARE PROPERLY LOCATED AND MAINTAINED FOR EFFECTIVENESS. ANY REQUIRED
- 8. SEDIMENT TRAPPED BY THE EROSION CONTROL DEVICES IS TO BE REMOVED BY THE CONTRACTOR AFTER EACH
- 9. THE AMOUNT OF AREA DISTURBED AT ONE TIME SHALL BE LIMITED TO THE MINIMUM NECESSARY TO ADEQUATELY IMPLEMENT THE WORK. CONSTRUCTION OPERATIONS SHALL BE CONTROLLED TO MINIMIZE UNPROTECTED AREAS
- WATER OR BY STORMWATER RUNOFF, AND STOCKPILES SHALL BE COVERED OR ENCIRCLED WITH SEDIMENT CONTAINMENT DEVICES.
- BELOW THE WORK ZONES TO AID IN CONTROLLING THE TRANSFER OF ERODED MATERIAL OFF SITE.
- 12. NEW AND EXISTING DRAINAGE STRUCTURES SHALL BE PROTECTED FROM SILTATION DURING CONSTRUCTION. BARRIERS SHALL BE PLACED AROUND ALL INCOMPLETE STORMWATER INLETS AND MANHOLES DURING
- SOON AS PRACTICABLE, BUT IN NO CASE MORE THAN 7 DAYS AFTER CONSTRUCTION ACTIVITY IN THOSE PORTIONS OF THE SITE HAS TEMPORARILY OR PERMANENTLY CEASED.
- 14. PERMANENT SOIL EROSION CONTROL MEASURES FOR ALL DISTURBED LAND AREAS SHALL BE COMPLETED IMMEDIATELY AFTER FINAL GRADING. WHEN IT IS NOT POSSIBLE TO PERMANENTLY PROTECT A DISTURBED AREA IMMEDIATELY AFTER GRADING OPERATIONS, TEMPORARY EROSION CONTROL MEASURES SHALL BE INSTALLED. ALL TEMPORARY EROSION CONTROL DEVICES SHALL BE MAINTAINED UNTIL PERMANENT MEASURES ARE IN PLACE AND ESTABLISHED.

SUPPLEMENTAL GENERAL NOTES - WELL CONSTRUCTION

- 1. A WATER WELL CONTRACTOR LICENSED ACCORDING TO CHAPTER 62-531, F.A.C. SHALL INSPECT THE EXISTING WELL LOCATED ON THE PROPERTY AND DETERMINE ITS FEASIBILITY FOR POTABLE USE. CONTRACTOR SHALL REPORT FINDINGS TO THE ENGINEER AND OWNER.
- 2. NOTE: OFFICE BUILDING IS CONSIDERED A PUBLIC FACILITY.
- 3. WATER WELL CONTRACTOR TO OBTAIN STATE OF FLORIDA PERMIT APPLICATION TO CONSTRUCT, REPAIR, MODIFY, OR ABANDON A WELL. THIS ACTIVITY SHALL BE PERFORMED TO ENSURE THAT A POTABLE WATER SUPPLY, OF SUFFICIENT CAPACITY TO SERVE BOTH BUILDINGS IS INSTALLED.
- 4. WATER WELL CONTRACTOR TO ABIDE BY ALL CRITERIA STATED IN CHAPTER 62-532, F.A.C.
- 5. THE WELL SHALL MEET ALL PERMITTING CRITERIA OF FDEP AND SJRWMD.
- 6. POTABLE WELLS MUST BE LOCATED 100' FROM THE SEPTIC FIELD.
- 7. RECORD DRAWINGS AND AS-BUILTS OF CONSTRUCTED WELLS ARE TO BE PROVIDED TO THE ENGINEER FOLLOWING CONSTRUCTION.
- 8. CONTRACTOR TO PROVIDE STATE OF FLORIDA WELL COMPLETION REPORT TO THE APPROPRIATE JURISDICTIONS, PER 62-532.410, F.A.C. AND SUPPLY OWNER AND ENGINEER WITH A COPY.
- 9. FOR ADDITIONAL INFORMATION REFERENCE SPECIFICATIONS:
- HTTPS: //FLORIDADEP.GOV/WATER/SOURCE-DRINKING-WATER/CONTENT/WATER-WELL-CONSTRUCTION-RULES-FORMS-AND-REFERENCE-DOCUMENTS

REMEDIAL ACTION SHALL BE PERFORMED IMMEDIATELY.

EXPOSED TO WEATHER, AND AREAS OUTSIDE THE LIMITS OF CONSTRUCTION SHALL NOT BE DISTURBED. 10. EXCAVATED MATERIAL SHALL NOT BE DEPOSITED IN LOCATIONS WHERE IT COULD BE WASHED AWAY BY HIGH

11. DURING THE INSTALLATION OF STORM DRAIN OR UTILITY PIPING, SYNTHETIC BALE BARRIERS SHALL BE PLACED

CONSTRUCTION.

13. STABILIZATION MEASURES SHALL BE INITIATED FOR EROSION AND SEDIMENT CONTROL ON DISTURBED AREAS AS

S

PRE

PRAIRIE

NES

ΙШ NOT 뮏 ΙШ

SHEET NO.









SITE LOCATION



GOOGLE EARTH STREET VIEW OF DRIVEWAY ACCESS OFF SE 35TH ST.





A. CONSTRUCTION ACTIVITY:

PROJECT LIMITS: SEE SHEET 5 FOR LIMITS OF DISTURBANCE.

PROJECT DESCRIPTION: CLEARING & GRUBBING, EARTHWORK, DRAINAGE, UTILITY, PARKING LOT, AND OFFICE AND GARAGE CONSTRUCTION

B. MAJOR SOIL DISTURBING ACTIVITIES: CLEARING & GRUBBING, EARTHWORK, DRAINAGE, UTILITY, PARKING LOT, AND OFFICE AND GARAGE CONSTRUCTION

C. <u>TOTAL PROJECT AREA:</u> ±0.90 ACRES

D. TOTAL AREA TO BE DISTURBED: ±0.90 ACRES

> (1) RUNOFF COEFFICIENTS BEFORE, DURING, AND AFTER CONSTRUCTION: (BEFORE) C = 0.25, (DURING) C = 0.35, (AFTER) C = 0.60(2) DESCRIPTION OF SOIL OR QUALITY OF DISCHARGE: MILLHOPPER SAND & NORFOLK LOAMY FINE SAND

(3) <u>ESTIMATES OF SIZE OF DRAINAGE AREA FOR</u>

E. LOCATION OF DRAINAGE AREAS AND OUTFALLS: SEE DESIGN CALCULATIONS

(1) NAME OF RECEIVING WATERS: UNNAMED CLOSED BASIN.

(2) <u>WETLAND AREA:</u>

EACH OUTFALL:

1.31 ACRES

2. CONTROLS

NARRATIVE - SEQUENCE OF SOIL DISTURBING ACTIVITIES AND IMPLEMENTATION OF CONTROLS THE SOIL DISTURBING ACTIVITIES FOR THIS PROJECT ARE AS FOLLOWS: ONLY UPON PROPER PLACEMENT OF ALL EROSION CONTROLS CAN SOIL DISTURBING ACTIVITIES TAKE PLACE. SILT FENCES OR EQUIVALENT SEDIMENT CONTROLS ARE REQUIRED FOR ALL SIDE-SLOPE AND DOWN-SLOPE BOUNDARIES OF THE CONSTRUCTION.

SEDIMENT CONTROLS SHALL BE USED TO PREVENT DOWN STREAM SEDIMENTATION FROM PROPOSED INLETS AND DITCH CONSTRUCTION AREAS.

EROSION AND SEDIMENT CONTROLS:

(1) STABILIZATION PRACTICES: __X__ TEMPORARY SODDING __X__ TEMPORARY SEEDING __X__ PERMANENT PLANTING, SODDING, OR SEEDING ____ TEMPORARY MULCHING ____ ARTIFICIAL COVERING _____ BUFFER ZONES __X__ PRESERVATION OF NATURAL RESOURCES OTHER: (2) STRUCTURAL PRACTICES: ____ SAND BAGGING __X__ SILT FENCES __X__ INLET PROTECTION

____ HAY BALES _____ BERMS ____ DIVERSION, INTERCEPTOR, PERIMETER DITCHES ____ PIPE SLOPE DRAINS ____ FLUMES __X__ ROCK BEDDING AT CONSTRUCTION EXIT _____ TIMBER BEDDING AT CONSTRUCTION EXIT ____ DITCH LINER _____ SEDIMENT TRAPS ____ SEDIMENT BASINS

__X__ STORM INLET SEDIMENT TRAP __X__ STORM OUTLET STRUCTURES ____ CURBS AND GUTTERS __X__ STORM SEWERS _____ VELOCITY CONTROL DEVICES ____ TURBIDITY BARRIER

__X__ RIP RAP OTHER:

DESCRIPTION OF STORMWATER MANAGEMENT: DURING SITE CONSTRUCTION, STORMWATER RUNOFF WILL BE DIRECTED TOWARDS THE EXISTING STORMWATER POND.

OTHER CONTROLS: (1) WASTE DISPOSAL: NO CONSTRUCTION WASTE MATERIAL WILL BE BURIED ON SITE. (2) OFFSITE VEHICLE TRACKING:

____ HAUL ROADS DAMPENED FOR DUST CONTROL __X__ LOADED HAUL TRUCKS TO BE COVERED WITH TARPAULIN

__X__ EXCESS DIRT ON ROAD REMOVED DAILY __X__ STABILIZED CONSTRUCTION ENTRANCE

(1) SANITARY WASTE:

ALL SANITARY WASTE WILL BE COLLECTED FROM THE PORTABLE UNITS AS NECESSARY OR AS REQUIRED BY LOCAL REGULATIONS BY A LICENSED SANITARY WASTE MANAGEMENT CONTRACTOR. (2) FERTILIZERS AND PESTICIDES:

FERTILIZERS AND/OR PESTICIDES SHALL BE APPLIED ACCORDING TO MANUFACTURERS RECOMMENDATIONS BY A LICENSED OR CERTIFIED APPLICATOR AS DIRECTED BY THE PROJECT ENGINEER. (3) NON-STORM WATER DISCHARGE (INCLUDING SPILL

REPORTING): NO NON-STORMWATER DISCHARGES ARE ANTICIPATED.

REMARKS: IF CONTAMINATED SOIL OR GROUNDWATER IS ENCOUNTERED A HAZARDOUS MATERIALS COORDINATOR SHALL BE CONTACTED. (4) APPROVED STATE, LOCAL PLANS, OR STORM **WATER PERMITS:**

SJRWMD / ALACHUA CO. DRC

3. MAINTENANCE:

ALL OF THE CONTROLS SHALL BE MAINTAINED AT ALL TIMES. IF A REPAIR IS NECESSARY, IT WILL BE DONE AT THE EARLIEST DATE POSSIBLE, BUT NO LATER THAN (7) CALENDAR DAYS AFTER THE SURROUNDING EXPOSED AREA HAS DRIED SUFFICIENTLY TO PREVENT FURTHER DAMAGE FROM HEAVY EQUIPMENT.

4. INSPECTION:

ALL CONTROLS SHALL BE INSPECTED WEEKLY BY A QUALIFIED INSPECTOR, AS WELL AS, AFTER 0.5" OR MORE OF RAIN. AN INSPECTION AND MAINTENANCE REPORT IS TO BE MADE PER EACH INSPECTION. BASED ON INSPECTION RESULTS THE CONTROLS ARE TO BE REVISED AS NECESSARY PER THE INSPECTION REPORTS.

5. NON-STORMWATER DISCHARGE:

ALL NON-STORMWATER DISCHARGES WILL BE DIRECTED TO SEDIMENT BASINS PRIOR TO DISCHARGE. THE FOLLOWING NON-STORMWATER DISCHARGES ARE ANTICIPATED TO OCCUR FROM THE SITE DURING THE CONSTRUCTION PERIOD:

A. UNCONTAMINATED GROUNDWATER FROM DEWATERING OPERATIONS.

6. CONTRACTOR/SUBCONTRACTOR **CERTIFICATION:**

I CERTIFY UNDER PENALTY OF LAW THAT I UNDERSTAND, AND SHALL COMPLY WITH THE TERMS AND CONDITIONS OF THE STATE OF FLORIDA GENERIC PERMIT FOR STORMWATER DISCHARGE FROM LARGE AND SMALL CONSTRUCTION ACTIVITIES AND THIS STORMWATER POLLUTION PREVENTION PLAN PREPARED THEREUNDER.

CONTRACTOR

TITLE

SIGNATURE

DATE

EROSION AND SEDIMENT CONTROLS


(1) THE CONTRACTOR IS RESPONSIBLE FOR PLACEMENT & MAINTENANCE OF ALL EROSION & SEDIMENT CONTROL STRUCTURES (ESC). (2) ESC'S ARE TO BE CONSTRUCTED IN ALL AREAS WHERE POTENTIAL RUNOFF DURING CONSTRUCTION WILL DISCHARGE OFF-SITE.

(3) ESC'S INCLUDE SILT FENCE, HAY BALES, SILT BARRIERS, ETC.... AND SHALL BE PLACED AS NECESSARY.

(4) INLET SEDIMENT PROTECTION SHALL BE UTILIZED ON ALL EXISTING AND PROPOSED INLETS. CONTRACTOR SHALL MAINTAIN INLET PROTECTIONS THROUGHOUT THE CONSTRUCTION PROCESS.

NOTE:

1. THE ENTIRE PLAN SET IS TO BE INCORPORATED AS PART OF THE STORMWATER POLLUTION PREVENTION PLAN.



EXISTING GRADE OR

TYPE III FILTER FABRIC

_2x4 WOOD

FLAGGING

TREE BARRICADE

NOT TO SCALE

FENCING WITH

SITE GRADING

ENVIROFENCE 100X WITH SED .__ FILTER FABRIC NETTING & POST OR APPROVED EQUAL -8'O.C. (MAX.)

SILT FENCE DETAIL

SILT FENCE SHALL BE WIRE BACKED OR BELTED.

ELEVATION


SECTION

LIMITS OF CLEARING FENCE DETAIL

CONSTRUCTION FENCE

& METAL POST OR

APPROVED EQUAL



-8'O.C. (MAX.)

POST DRIVEN INTO

- GRADE


-100% OF THE CRITICAL

PROTECTION ZONE

(WIDTH VARIES)

ELEVATION

GROUND 18" MIN.



CONVEYANCE SWALE DETAIL

12" THICK, FDOT #1 AGGREGATE

PROTECTION ZONE)

CRITICAL PROTECTION ZONE =

AREA SURROUNDING TREE WITHIN A

CIRCLE DESCRIBED BY A RADIUS OF ONE

FOOT FOR EACH INCH OF THE TREE'S DIAMETER

OF BREAST HEIGHT (DBH) **PLAN**

TEMPORARY CONSTRUCTION ENTRANCE

15' WIDE x 50' LONG

THIS PROTECTION SHALL BE MAINTAINED AROUND EACH INLET UNTIL ALL SURROUNDING AREAS DRAINING TO SAID INLET HAVE BEEN PERMANENTLY STABILIZED. PROTECTION AROUND INLETS OR SIMILAR STRUCTURES


EXISTING GRADE OR-

CRITICAL

ZONE


PROTECTION


SITE GRADING




TEMPORARY DIVERSION SWALE

NOTE: TEMPORARY DIVERSION SWALE SHALL BE INSTALLED AFTER POND EXCAVATION AND MAINTAINED UNTIL ADJACENT PORTION OF SITE IS GRADED TO DRAIN TO CONVEYANCE SWALE AND/OR POND.





STRAW BALE SEDIMENT CONTROL



TRUNK PROTECTION DETAIL

TIE BOARDS IN -PLACE USING 12 WRAP TREE TRUNK GA. WIRE OR WITH 2"X4"X4' WOOD OTHER APPROVED BOARDS, SPACE NO TIE MATERIAL MORE THAN 1" APART


NOT TO SCALE


PRESERV


PRAIRIE


PAYNES


SHEET NO.




















TEMPORARY IRRIGATION NOTES:

- 1. THE CONTRACTOR IS REQUIRED TO PROVIDE THE DESIGN, PERMITTING, AND INSTALLATION OF A TEMPORARY AUTOMATIC IRRIGATION SYSTEM FOR ALL NEW PLANTINGS AND LAWN AREAS. A PERMANENT SYSTEM SHALL NOT BE CONSIDERED.
- 2. THE TEMPORARY AUTOMATIC IRRIGATION SYSTEM SHALL MEET THE REQUIREMENTS OF SECTION 407.46(a) OF THE ALACHUA COUNTY, FL CODE OF ORDINANCES, INCLUDING
 - BUT NOT LIMIITED TO THE FOLLOWING:
 - A. THE TEMPORARY IRRIGATION SYSTEM SHALL BE DESIGNED BY A QUALIFIED DESIGNER PER THE REGULATIONS.
 - B. ALL IRRIGATION SYSTEMS ARE REQUIRED TO HAVE A FUNCTIONING RAINFALL SHUTOFF DEVICE THAT IS SET TO ACTIVE EVEN DURING ESTABLISHMENT. C. ALL NEWLY PLANTED TREES SHALL HAVE INDIVIDUAL LOW FLOW OR MICRO-FLOW IRRIGATION SUPPLIES.
- 3. FOR ADDITIONAL GUDIANCE AND REQUIREMENTS, REFER TO THE FOLLOWING PUBLICATION:
- https://alachuacounty.us/Depts/epd/WaterResources/WaterConservation/Documents/ADACompliant/Temporary%20Irrigation%20Guidance%20Document_V%208-25-23_ADA.pdf.
- 4. THE CONTRACTOR SHALL SUBMIT A DESIGN FOR A TEMPORARY IRRIGATION SYSTEM FOR APPROVAL PRIOR TO PURCHASE OR INSTALLATION. THE DESIGN SHALL BE REVISED AS REQUIRED.
- 5. ALL TEMPORARY IRRIGATION SYSTEMS MUST BE REMOVED ONCE THE PLANTS ARE ESTABLISHED OR WITHIN ONE YEAR, WHICHEVER OCCURS FIRST.

THE ALACHUA COUNTY LAND DEVELOPMENT CODE SEC 407.92 - RELATIONSHIP TO PROJECT DESIGN

b. GENERAL DESIGN CRITERIA

1. AN AREA EQUIVALENT TO AT LEAST TWENTY-FIVE (25) PERCENT OF THE AREA OF THE ENTIRE BASIN, INCLUDING THE SHOULDERS AND MAINTENANCE AREA, SHALL BE LANDSCAPED USING NATIVE VEGETATION, EXCLUDING SOD. IN ADDITION, A MINIMUM OF ONE (1) SHADE TREE SHALL BE PLANTED FOR EVERY THIRTY-FIVE (35) LINEAR FEET, OR PART THEREOF, OF BASIN PERIMETER. SPACING OF TREES MAY BE CLOSER WHEN TREES ARE PLANTED IN GROUPS FOR AESTHETIC EFFECT. CERTIFIED APPARENTLY WEED FREE SOD SHALL BE USED.

BASIN PERIMETER = 284 FT. BASIN AREA = 4,750 SF 4,750 SF x 25% = 1,187.5 SF 284 FT / 35 FT = 8.11 LANDSCAPED AREA REQUIRED = 1,187.5 SF TOTAL TREES REQUIRED = 9 TREES TOTAL TREES PROVIDED = 11 TREES LANDSCAPED AREA PROVIDED = 1,189 SF

PLANT L	IST				
SYMBOL	QTY	COMMON NAME	LATIN NAME	SIZE	NOTE
CANOPY T	REES	_			
DV	1	COMMON PERSIMMON	DIOSPYROS VIRGINIANA	4'-5' HT.	3 GAL.
PP	2	LONGLEAF PINE	PINUS PALUSTRIS	5'-6' HT.	15 GAL.
QG	6	SAND LIVE OAK	QUERCUS GEMINATA	5'-6' HT.	3 GAL.
QI	1	BLUEJACK OAK	QUERCUS INCANA	5'-6' HT.	3 GAL.
QL	1	TURKEY OAK	QUERCUS LAEVIS	5'-6' HT.	3 GAL.
QS	3	POST OAK	QUERCUS STELLATA	5'-6' HT.	3 GAL.
QV	1	SOUTHERN LIVE OAK	QUERCUS VIRGINIANA	1"-1 1/2" CAL	15 GAL.
UNDERST	ORY TRE	EES			
CF	1	SUMMER HAW	CRATAEGUS FLAVA	4'-5' HT.	3 GAL.
QM	1	BLACKJACK OAK	QUERCUS MARILANDICA	4'-5' HT.	3 GAL.
SA	3	SASSAFRAS	SASSAFRAS ALBIDUM	4'-5' HT.	3 GAL.
VA	1	SPARKLEBERRY	VACCINIUM ARBOREUM	4'-5' HT.	5 GAL.
SHRUBS					
Al	14	FLAG PAWPAW	ASIMINA INCANA	12"-18" HT.	1 GAL.
СР	16	WOODY GOLDENROD	CHRYSOMA PAUCIFLOSCULOSA	12"-18" HT.	1 GAL.
GH	17	GARBERIA	GARBERIA HETEROPHYLLA	18"-24" HT.	3 GAL.
QP	20	RUNNING OAK	QUERCUS PUMILA	12"-18" HT.	1 GAL.
SR	13	SAW PALMETTO	SERENA REPENS	18"-24" HT.	3 GAL.
VC	7	BLUEBERRY	VACCINIUM CORMBOSUM	18"-24" HT.	3 GAL.
VS	11	DEERBERRY	VACCINIUM STAMINEUM	18"-24" HT.	3 GAL.

BOTANICAL NAME	COMMON NAME	%PLS BY WEIGHT
GRASSES		
ANDROPOGON TERNARIUS	SPLITBEARD BLUESTEM	15.00%
SORGHASTRUM SECUNDUM	LOPSIDED INDIAN GRASS	10.00%
		25.00%
HERBS/FORBS	•	
ASCLEPIAS AMPLEXICAULIS	CLASPING MILKWEED	3.00%
ASCLEPIAS TUBEROSA	BUTTERFLY MILKWEED	3.00%
CALAMINTHA GEORGIANA	GEORGIA CALAMINT	3.00%
CARPHEPHORUS CORYMBOSUS	FLORIDA PAINTBRUSH	3.00%
CHRYSOMA PAUCIFLOSCULOSA	WOODY GO-LDENROD	3.00%
CROTALARIA ROTUNDIFOLIA	RABBITBELLS	3.00%
FRAGARIA VIRGINIANA	WILD STRAWBERRY	3.00%
IONACTIS LINARIIFOLIA	FLAXLEAF ASTER	3.00%
LIATRIS GHOLSONII	GHOLSON'S BLAZING STAR	3.00%
PARONYCHIA RUGELII	SANDSQUARES	3.00%
PITYOPSIS GRAMINIFOLIA	GOLDEN ASTER	3.00%
PITYOPSIS NERVOSA	SILKGRASS	3.00%
PITYOPSIS TRACYI	NARROWLEAF SILKGRASS	3.00%
PSEUDOGNAPHALIUM OBTUSIFOLIUM	SWEET EVERLASTING	3.00%
RUDBECKIA HIRTA	BLACK-EYED SUSAN	3.00%
RUELLIA CAROLINIENSIS	WILD PETUNIA	3.00%
SILPHIUM ASTERISCUS	STARRY ROSINWEED	3.00%
SILPHIUM ASTERISCUS 'NATIVE STAR'	ROSINWEED	3.00%
SOLIDAGO TORTIFOLIA	TWISTEDLEAF GOLDENROD	3.00%
SYMPHYOTRICHUM PATENS	SPREADING ASTER	3.00%
VERNONIA ANGUSTIFOLIA	IRONWEED	3.00%
AGERATINA AROMATICA	AGERATINA	2.00%
AGERATINA JUCUNDA	LITTLE WHITE AGERATINA	2.00%
DYSCHORISTE OBLONGIFOLIA	TWINFLOWER	2.00%
EUPATORIUM ALBUM	WHITE THOROUGHWORT	2.00%
GENTIANA SAPONARIA	HARVESTBELLS	2.00%
LIATRIS ELEGANS	PINK GAYFEATHER	2.00%
		75.00%
		100.00%

TREE REMOVALS*			
CALIPER SIZE	COMMON NAME		
24"	OAK		
26"	OAK		
24"	CRAPE MYRTLE		
8"	ORANGE		
24"	CRAPE MYRTLE		
12"	OAK		
8"	ORANGE		
12"	OAK		
28"	PINE		
24"	PINE		
24"	PINE		
14"	PINE		
24"	PINE		
12"	PINE		
12"	PINE		
* FOR TREE REMOVALS, SEE DEMOLITION SHEET			

* FOR TREE REMOVALS, SEE DEMOLITION SHEET 4