FY 2024 2nd Qtr Expenditures Report (Jan. 1, 2024 - Mar. 31, 2024)

Alachua County

Quarterly Revenue Received: \$ 4,240,346.02 Cash on Hand: \$ \$ 17,294,336.16

Funding Source	Capital / Operating	Location	Begin Location	End Location	Length	Lump Sum Value	Surtax Expense
Infrastructure Surtax	Capital	SW 266 St/SW 282 St/SW 30 Ave	SW 46 Ave	SW 127 Ave (Levy County L	26,567	\$13,030,937.51	

		Anticipa	ted Projects	
Project Title	Estimated Cost	Estimated Completion Dat	e Notes	
Economic				
Development -			Housing Strategic	
Workforce Housing			Development	
Staff	\$100,000.00	Annual staffing	Coordinator	
Economic				
Development -			Florida Housing	
Workforce Housing			Coalition - Community	
Consultant	\$20,000.00	6/1/	2024 Land Trust	
Affordable Housing -			Sunrise Inn Land77	
Land Purchase	\$2,000,000.00	8/31/3	2024 acre with 35 units	
SW 20 Ave/SW 24 Ave				
Preservation (Fr				
SW75th St to				
Hogtowne Creek)	\$519,921	Summer 2024		
SW24 Ave Minor Rehab				
(Fr SW122 St to SW				
75th St)	\$2,857,429	May 2024		
N CR 225 Crack Seal (Fr				
Gainesville Raceway to				
NW 156th Ave)	\$70,231	May 2024		
N CR225 Crack Seal (Fr				
NE 53rd Ave to				
Gainesville Raceway)	\$104,322	May 2024		
N Main St Crack Seal				
(Fr NW 16th Ave to NE				
39th Ave)	\$119,330	Work Completed March 2024		

Idlywild Area Roads (SE 18 ST, SW 19 ST, SW 20 St, and SW 35 Ave) Celebration Oaks

\$515,582 In Design Phase

Roads (SE 21 Ln, SE 22 Pl, SE 30 Dr, and SE 30 St)

Work expected to begin in June

\$114,982 2024

Kincaid Area Roads (SE 19 Ave, SE 20 Ave, SE

Work expected to begin in June

32 ST, and SE 32 Terr) \$422,104 2024

SW 20 Avenue Rehab –

Minor Rehab \$1,878,523 Work scheduled for Summer 2024

NE1 St/CR2082/CR234 Major PP Maint Office

to US441 \$5,922,472 In Design Phase

Lochloosa Area Roads (SE 162 Ave, SW 163

Ave, SE 165 Ave and SE Construction scheduled to begin

207 St) \$158,386 May 2024.

Pinewoods Area Roads (NW 46 Ter, NW 55 Ter, NW 19 Pl, NW 22 Pl, NW 56 Ter, NW 57

NW 56 Ter, NW 57 Project scheduled for construction

Ter, NW 58 Ter) \$718,367 Summer 2024.

Arredondo Area Roads (SW 49 Pl, SW 63 Ct, SW 64 St, SW 65 Ct, SW 66 St, SW 52 Ave, SW 53 Ave, SW 51 Ave, SW 54 Ave, SW 55 Pl, SW 67 St, SW 67 Ter, SW 68 St, SW 69 St, SW 70

Ter, and SW 69 Ter) \$738,799 Design to complete May 2024.

Fairbanks Area Roads (NE 73rd Ave, NE 74th

PI, NE 76th Ave, NE
Preliminary work done In-house.
51st Terr, NE 52nd
Contract paving is expected to
Terr, and NE 53rd Terr)
\$171,399 occur in June.

NE CR 1471 (US 301 to

Bradford County Line) \$8,031,834 Design only in FY24

Orange Heights Area Roads (NE 172 Terr, NE 70 Ave, NE 71 PI, NE 72 PI)	\$492,917	Design only in FY24
Lake Ridge Area Roads (NE 2 Ave, NE 3 PI, NE 4 PI, NE 47 Terr, NE 48 St, NE 48 Ter, NE 50 Terr) Lake Forest Farms Area (NE 1 Ave, NE 4 Rd, NE 45 Terr, NE 46 St, NE 46	\$231,010	Design only in FY24
Terr)	\$220,369	Design only in FY24
NE/NW 156 Avenue Minor Rehab NW 76 Drive / West	\$3,801,845	Design only in FY24
University Avenue Sidewalk	\$333,946	Design only in FY24
NW 75 Drive Sidewalk	\$171,635	Design only in FY24
Sidewalk	\$682,780	Design only in FY24

FY 2024 2nd Qtr Expenditures Report (Jan. 1, 2024 - Mar. 31, 2024)

Alachua

Quarterly Revenue Received: \$ 195,648.18 Cash on Hand: \$ \$810,247.75

Funding Source Capital / Operating Location Begin Location End Location Length Lump Sum Value Surtax Expense

Anticipated Projects

Estimated Completion

Project Title Estimated Cost Date Notes

New Build new

Community/Senior Community/Senior

Center \$1,400,000.00 FY 26 Center

NOTE: Quarterly Revenue Received includes interest allocation

FY 2024 2nd Qtr Expenditures Report (Jan. 1, 2024 - Mar. 31, 2024)

Archer

Quarterly Revenue Received: \$

\$16,240.82

Cash on Hand: \$ \$

74,366.26

Funding Source	Capital / Operating	Location	Begin Location	End Location	Length	Lump Sum Value	Surtax Expense
Infrastructure Surtax	Capital	SW 266 St/SW 282 St/S	SW 46 Ave	SW 127 Ave (Levy Count	26,567	\$13,030,937.51	

Anticipated Projects

Estimated Completion

Project Title Estimated Cost Date Notes

FY 2024 2nd Qtr Expenditures Report (Jan. 1, 2024 - Mar. 31, 2024)

Gainesville

Quarterly Revenue 2,584,537.63

Cash on Hand: \$ \$ 9,673,629.49

Funding Source	Capital / Operating	Location	Begin Location	End Location	Length	Lump Sum Value	Surtax Expense
Infrastructure Surtax	Capital	SW 266 St/SW 282 St/S	I SW 46 Ave	SW 127 Ave (Levy Count	26,567	\$13,030,937.51	
Infrastructure Surtax	Capital	Program-3-508 Infrastr	ucture Administrative ove	ersight (Payroll, grant research	n & equipment)	\$ 93,486.47	2023 Surtax Expense
Infrastructure Surtax	Capital	PRJ-000706 GFR Admin	i 606 SE Depot Ave			\$ 159,355.00	2023 Surtax Expense
Infrastructure Surtax	Capital	PRJ-000708 North Mair	n NE 39th Ave	NE 53rd Ave	5299	\$ 1,018,276.27	2023 Surtax Expense
Infrastructure Surtax	Capital	PRJ-000709 NE 9th Stre	e E University Ave	NE 23rd Ave	7865	\$ 498.00	2023 Surtax Expense
		PRJ-000711 Southwest Public Safety					
Infrastructure Surtax	Capital	Center/Fire Station #9 PRJ-000712 Eastside Fire Station (EHEDI	4221 SW 44th St			\$ 162,387.90	2023 Surtax Expense
Infrastructure Surtax	Capital	Site) PRJ-000713 GPD Property and Evidence	2004 SE 8th Ave			\$ 128,868.00	2023 Surtax Expense
Infrastructure Surtax	Capital	Bldg PRJ-000714 Public Works Hurricane	454 NW 8th Ave			\$ 133,775.40	2023 Surtax Expense
Infrastructure Surtax	Capital	Hardened Building	405 NE 39th Ave			\$ 146,231.95	2023 Surtax Expense
		Anticipat	ed Projects				
		Estimated Completion					
Project Title	Estimated Cost	Date	Notes				
PRJ-000706 GFR			Phase 1 completed				
Administration/Headq			summer 2024. Phase 2				
uarters PRJ-000708 North Main Street-39th Ave	\$ 1,000,000.00	ТВС) TBD				
to 53rd Ave PRJ-000709 NE 9th Street-University Ave	\$ 280,000.00	3/31/2024	Completed 4/24/2024				
to NE 23rd Ave	\$ 5,200,000.00	5/31/2027	,				
PRJ-000711 Southwest Public Safety Center/Fire Station #9 PRJ-000712 Eastside Fire Station (EHEDI		9/30/2026	5				
Site)	\$ 15,500,000.00	9/30/2026	5				

PRJ-000713 GPD			
Property and Evidence			
Bldg	\$ 18,000,000.00	6/30/2027	
PRJ-000714 Public			
Works Hurricane			
Hardened Building	\$ 26,800,000.00	TBD	
Program-3-509			
Affordable Housing		Estimated cost is	an
Setaside	\$ 870,000.00	TBD annual appropria	ation

FY 2024 2nd Qtr Expenditures Report (Jan. 1, 2024 - Mar. 31, 2024)

Hawthorne

Quarterly Revenue Received: \$27,488.28 Cash on Hand: \$ \$123,487.34

Funding Source Capital / Operating	Location	Begin Location	End Location	Length	Lump Sum Value	Surtax Expense
Infrastructure Su Capital	SW 266 St/SW 282 St/SW 30 Ave	SW 46 Ave	SW 127 Ave (Levy County Line)	26,567	\$13,030,937.51	
Infrastructure Su No Expenditures	No Expenditures	No Expenditures	No Expenditures	No Expenditures	No Expenditures	

Anticipated Projects

Project Title Estimated Cost Estimated Completion Date

Notes

FY 2024 2nd Qtr Expenditures Report (Jan. 1, 2024 - Mar. 31, 2024)

High Springs

Quarterly Revenue Received: \$ 113,502.89 Cash on Hand: \$ \$ 377,440.74

Funding Source	Capital / Operating	Location	Begin Location	End Location	Length	Lump Sum Value	Surtax Expense
Infrastructure Surtax	Capital	SW 266 St/SW 282 St/Sv SW 46	Ave	SW 127 Ave (Levy Count	26,567	\$13,030,937.51	

no expenses to date

			Antio	cipated Projects
		Esti	mated Completion	
Project Title	Est	timated Cost	Date	Notes
Sewer Lift Station				
Pumps	\$	180,000.00	30-Jun-24 A	Approved by City Commission for use of Infrastructure Funds on 4/11/24

FY 2024 2nd Qtr Expenditures Report (Jan. 1, 2024 - Mar. 31, 2024)

LaCrosse

Quarterly Revenue Received: \$

\$5,205.39

Cash on Hand: \$

\$22,088.48

Funding Source	Capital / Operating	Location	Begin Location	End Location	Length	Lump Sum Value	Surtax Expense
Infrastructure Surtax	Capital	SW 266 St/SW 282 St/S	I SW 46 Ave	SW 127 Ave (Levy Count	26,567	\$13,030,937.51	

Anticipated Projects

Estimated Completion

Project Title Estimated Cost Date Notes

FY 2024 2nd Qtr Expenditures Report (Jan. 1, 2024 - Mar. 31, 2024)

Town of Micanopy

Quarterly Revenue \$ 12,382.00

Cash on Hand: \$57,978.00

Funding Source	Capital / Operating	Location	Begin Location	End Location	Length	Lump Sum Value
		Thrasher Warehouse				
Infrastructure Surtax	Capital	Museum	607 NE Cholokka Blvd			\$3,200.00

Anticipated Projects			
	Estiı	mated Completion	
Project Title	Estimated Cost	Date	Notes
D () T			
Roof work on Town			
Hall	30,000	10/31/2024	
			Install a granular
			activated carbon
Water Distribution			filtration system at the
System Upgrades	750,000	9/30/2025	water treatment plant.
System opgrades	750,000	3/30/2023	water treatment plant.
			Repair and preserve
Thrasher Warehouse			the Thrasher
Renovations	35,000	9/30/2025	Warehouse Museum.
			Intent is to resurface
			after water distribution
			system improvements
Cholokka Bosurfacing	105 000	0/20/2027	
Cholokka Resurfacing	195,000	9/30/2027	are complete

FY 2024 2nd Qtr Expenditures Report (Jan. 1, 2024 - Mar. 31, 2024)

Newberry

Quarterly Revenue Received: \$

148,342.63

Cash on Hand: \$ \$

593,556.23

Funding Source	Capital / Operating	Location Begin Location		End Location	Length	Lump Sum Value	Surtax Expense
Infrastructure Surtax	Capital	SW 266 St/SW 282 St/S\ SW 46 Ave		SW 127 Ave (Levy Count	26,567	\$13,030,937.51	
Infrastructure Surtax	Capital	SW 254th Street			\$	4,607.50	2023 Surtax Expense

Anticipated Projects				
Estimated Completion				
Project Title	Estimated Cost	Date	Notes	
Veteran's Memorial				
Park	\$350,000.00			
Historic Power Plant				
Renovation	\$347,500.00		Match to DOS Grant	
SW15th Road Project	\$1,279,000.00			

FY 2024 2nd Qtr Expenditures Report (Jan. 1, 2024 - Mar. 31, 2024)

Waldo

Quarterly Revenue Received: \$

\$15,790.66

Cash on Hand: \$

\$6,545.59

Funding Source	Capital / Operating	Location	Begin Location	End Location	Length	Lump Su	ım Value	Surtax Expense
Infrastructure Surtax	Capital	SW 266 St/SW 282 St/S	SI SW 46 Ave	SW 127 Ave (Levy County Line)	26	5,567 \$13,0	030,937.51	
Infrastructure Surtax	Capital	148th Avenue	NE 134th Terrace	Dead End	800 Feet	9	\$19,200.00	2023 Surtax Expense
Infrastructure Surtax	Operating	148th Avenue	Corner of 135th Terrac	e N/A	N/A		\$2,300.00	2023 Surtax Expense

Anticipated	Projects

Estimated Completion

Project Title Date **Estimated Cost** Notes 2017 Surta: 2023 Surta: